



**APPENDIX B**  
**CWS WASTE MANAGEMENT OPTIONS FLOW CHARTS AND GANTT**  
**CHARTS**



**LEGEND**

 Leachate impacted groundwater

 CWS Waste





LEGEND	
	Leachate Impacted Water
	Clean Water
	Sediment Trucked for Onsite Disposal
	Dust / Asbestos Monitor
	Dust Suppression
	Grabber Arm
	Bucket Crusher or Pulveriser

ID	Task Mode	Task Name	Duration	Start	Finish	2019												2020												2021			
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1		<b>Management Option 2</b>	<b>114 wks</b>	<b>1/01/19</b>	<b>8/03/21</b>																												
2		<b>Containment Cell Establishment and Construction</b>	<b>48 wks</b>	<b>1/01/19</b>	<b>2/12/19</b>																												
3		Vegetation clearance	4 wks	1/01/19	28/01/19																												
4		Preparatory works	18 wks	29/01/19	3/06/19																												
5		Cell Base liner Construction	26 wks	4/06/19	2/12/19																												
6		<b>Capped Waste Stockpile Removal</b>	<b>106 wks</b>	<b>1/01/19</b>	<b>11/01/21</b>																												
7		Site Establishment	10 wks	4/06/19	12/08/19																												
8		Cap removal	16 wks	13/08/19	2/12/19																												
9		Material removal	44 wks	3/12/19	5/10/20																												
10		Operate water treatment infrastructure at the CWS	64 wks	13/08/19	2/11/20																												
11		Decommission water treatment infrastructure at the CWS	10 wks	3/11/20	11/01/21																												
12		Leachate pond removal at CWS	4 wks	1/01/19	28/01/19																												
13		<b>Construct and Maintain Haul Road</b>	<b>82 wks</b>	<b>4/06/19</b>	<b>28/12/20</b>																												
14		Construct and maintain the Haul Road	82 wks	4/06/19	28/12/20																												
15		<b>Containment Cell Material Placement and Capping</b>	<b>56 wks</b>	<b>3/12/19</b>	<b>28/12/20</b>																												
16		Cell Material Acceptance and Placement	44 wks	3/12/19	5/10/20																												
17		Operate water treatment infrastructure at the Containment Cell	56 wks	3/12/19	28/12/20																												
18		Leachate pond removal at Containment Cell	4 wks	6/10/20	2/11/20																												
19		Haul road surface scrape	4 wks	3/11/20	30/11/20																												
20		Containment Cell Cap Construction	50 wks	14/01/20	28/12/20																												
21		<b>Post Works Activities</b>	<b>10 wks</b>	<b>29/12/20</b>	<b>8/03/21</b>																												
22		Decommission water treatment infrastructure at the Containment Cell	10 wks	29/12/20	8/03/21																												

Project: Option 2v3  
Date: 16/06/17

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			







ID	Task Mode	Task Name	Duration	Start	Finish	Timeline (2019-2025)																											
						2019	H1	H2	2020	H1	H2	2021	H1	H2	2022	H1	H2	2023	H1	H2	2024	H1	H2	2025	H1	H2							
1		<b>Management Option 3</b>	<b>321 wks</b>	<b>1/01/19</b>	<b>24/02/25</b>	[Gantt bar]																											
2		<b>Containment Cell Establishment and Construction</b>	<b>48 wks</b>	<b>1/01/19</b>	<b>2/12/19</b>	[Gantt bar]																											
3		Vegetation clearance	4 wks	1/01/19	28/01/19	[Gantt bar]																											
4		Preparatory works	18 wks	29/01/19	3/06/19	[Gantt bar]																											
5		Cell Base liner Construction	26 wks	4/06/19	2/12/19	[Gantt bar]																											
6		<b>Capped Waste Stockpile Removal</b>	<b>205 wks</b>	<b>4/06/19</b>	<b>8/05/23</b>	[Gantt bar]																											
7		Site Establishment	10 wks	4/06/19	12/08/19	[Gantt bar]																											
8		Cap removal	169 wks	13/08/19	7/11/22	[Gantt bar]																											
9		Material removal and sorting	169 wks	5/11/19	30/01/23	[Gantt bar]																											
10		Operate water treatment infrastructure at the CWS	185 wks	13/08/19	27/02/23	[Gantt bar]																											
11		Decommission water treatment infrastructure at the CWS	10 wks	28/02/23	8/05/23	[Gantt bar]																											
12		Leachate pond removal	4 wks	31/01/23	27/02/23	[Gantt bar]																											
13		<b>Recyclable Material</b>	<b>257 wks</b>	<b>28/01/20</b>	<b>30/12/24</b>	[Gantt bar]																											
14		<b>Recyclables Cleaning and storage</b>	<b>241 wks</b>	<b>28/01/20</b>	<b>9/09/24</b>	[Gantt bar]																											
15		Carbon and steel with carbon attached materials cleaning	177 wks	28/01/20	19/06/23	[Gantt bar]																											
16		Separation of Carbon from embedded steel	66 wks	7/06/22	11/09/23	[Gantt bar]																											
17		Final carbon clean and storage	162 wks	3/08/21	9/09/24	[Gantt bar]																											
18		Final steel cleaning and storage	50 wks	20/12/22	4/12/23	[Gantt bar]																											
19		<b>Recyclable Material Transport</b>	<b>162 wks</b>	<b>26/10/21</b>	<b>2/12/24</b>	[Gantt bar]																											
20		Transport of 48,500 tonnes of cleaned and crushed carbon to carbon processing facility	162 wks	26/10/21	2/12/24	[Gantt bar]																											
21		Transport of 5,000 tonnes of steel to steel recycling facility	50 wks	3/01/23	18/12/23	[Gantt bar]																											
22		<b>Recyclable Material Processing</b>	<b>162 wks</b>	<b>23/11/21</b>	<b>30/12/24</b>	[Gantt bar]																											
23		Processing of 48,500 tonnes of cleaned and crushed carbon at carbon processing facility	162 wks	23/11/21	30/12/24	[Gantt bar]																											
24		Processing of 5,000 tonnes of steel at steel recycling facility	50 wks	17/01/23	1/01/24	[Gantt bar]																											
25		<b>Non-Recyclable Material</b>	<b>289 wks</b>	<b>4/06/19</b>	<b>16/12/24</b>	[Gantt bar]																											
26		<b>Non-Recyclable Material Treating</b>	<b>186 wks</b>	<b>28/01/20</b>	<b>21/08/23</b>	[Gantt bar]																											
27		Transport untreated non-crushable/ non-recyclable material to the Containment Cell (25,000 tonnes)	169 wks	28/01/20	24/04/23	[Gantt bar]																											
28		Crushing of crushable materials plus fines (260,000 tonnes)	173 wks	21/04/20	14/08/23	[Gantt bar]																											
29		Treatment material (lime) delivery (50,000 tonnes)	39 wks	7/07/20	5/04/21	[Gantt bar]																											
30		Calcium treating of fines and crushables in two pug mills	144 wks	4/08/20	8/05/23	[Gantt bar]																											
31		Transport treated fines and crushables to the Containment Cell (310,000 T incl. 50,000 T lime)	144 wks	17/11/20	21/08/23	[Gantt bar]																											
32		<b>Construct and Maintain Haul Road</b>	<b>289 wks</b>	<b>4/06/19</b>	<b>16/12/24</b>	[Gantt bar]																											
33		Construct Haul Road and maintain the surface condition	289 wks	4/06/19	16/12/24	[Gantt bar]																											
34		<b>Containment Cell Material Placement and Capping</b>	<b>255 wks</b>	<b>28/01/20</b>	<b>16/12/24</b>	[Gantt bar]																											
35		Cell material acceptance and placement	186 wks	28/01/20	21/08/23	[Gantt bar]																											
36		Operate water treatment infrastructure at the Containment Cell	186 wks	28/01/20	21/08/23	[Gantt bar]																											
37		Placement of by-products from water treatment facility into Containment Cell	2 wks	10/09/24	23/09/24	[Gantt bar]																											
38		Leachate pond removal	4 wks	24/09/24	21/10/24	[Gantt bar]																											
39		Haul road surface scrape	4 wks	22/10/24	18/11/24	[Gantt bar]																											
40		Containment Cell cap construction	249 wks	10/03/20	16/12/24	[Gantt bar]																											
41		<b>Post Works Activities</b>	<b>10 wks</b>	<b>17/12/24</b>	<b>24/02/25</b>	[Gantt bar]																											
42		Decommission water treatment infrastructure at the Containment Cell	10 wks	17/12/24	24/02/25	[Gantt bar]																											

Project: Option 3v5  
Date: 16/06/17

Task	[Blue bar]	Project Summary	[Grey bar]	Manual Task	[Light blue bar]	Start-only	[C symbol]	Deadline	[Green arrow]	Manual Progress	[Red bar]
Split	[Dotted bar]	Inactive Task	[White bar]	Duration-only	[Light blue bar]	Finish-only	[C symbol]	Critical	[Red bar]		
Milestone	[Diamond]	Inactive Milestone	[Diamond]	Manual Summary Rollup	[Light blue bar]	External Tasks	[C symbol]	Critical Split	[Red bar]		
Summary	[Black bar]	Inactive Summary	[Grey bar]	Manual Summary	[Light blue bar]	External Milestone	[C symbol]	Progress	[Blue bar]		




Page 2  
A



**LEGEND**

-  Leachate Impacted Water
-  Clean Water
-  Sediment Trucked for Onsite Disposal
-  Dust / Asbestos Monitor
-  Dust Suppression
-  Grabber Arm
-  CWS Waste
-  Lime



**OPTION 4 - Page 2**  
 Onsite Containment Cell with Lime Application


**FIGURE**  
**6-4**


AS13505

ID	Task Mode	Task Name	Duration	Start	Finish	2019												2020												2021					
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1		<b>Management Option 4</b>	<b>116 wks</b>	<b>1/01/19</b>	<b>22/03/21</b>																														
2		<b>Containment Cell Establishment and Construction</b>	<b>48 wks</b>	<b>1/01/19</b>	<b>2/12/19</b>																														
3		Vegetation clearance	4 wks	1/01/19	28/01/19																														
4		Preparatory works	18 wks	29/01/19	3/06/19																														
5		Cell Base liner construction	26 wks	4/06/19	2/12/19																														
6		<b>Capped Waste Stockpile Removal</b>	<b>84 wks</b>	<b>4/06/19</b>	<b>11/01/21</b>																														
7		Site establishment	10 wks	4/06/19	12/08/19																														
8		Cap removal	16 wks	13/08/19	2/12/19																														
9		Material removal	44 wks	3/12/19	5/10/20																														
10		Operate water treatment infrastructure at the CWS	64 wks	13/08/19	2/11/20																														
11		Decommission water treatment infrastructure at the CWS	10 wks	3/11/20	11/01/21																														
12		Leachate pond removal at the CWS	4 wks	6/10/20	2/11/20																														
13		<b>Construct and Maintain Haul Road</b>	<b>82 wks</b>	<b>4/06/19</b>	<b>28/12/20</b>																														
14		Construct Haul Road and maintain surface condition	82 wks	4/06/19	28/12/20																														
15		<b>Containment Cell Material Placement and Capping</b>	<b>68 wks</b>	<b>24/09/19</b>	<b>11/01/21</b>																														
16		Cell material acceptance and placement	46 wks	3/12/19	19/10/20																														
17		Treatment material (lime) transportation and stockpiling	52 wks	24/09/19	21/09/20																														
18		Treatment material placement	46 wks	3/12/19	19/10/20																														
19		Operate water treatment infrastructure at the Containment Cell	58 wks	3/12/19	11/01/21																														
20		Leachate pond removal at the Containment Cell	4 wks	20/10/20	16/11/20																														
21		Haul road surface scrape	4 wks	17/11/20	14/12/20																														
22		Containment Cell cap construction	52 wks	14/01/20	11/01/21																														
23		<b>Post Works Activities</b>	<b>10 wks</b>	<b>12/01/21</b>	<b>22/03/21</b>																														
24		Decommission water treatment infrastructure at the Containment Cell	10 wks	12/01/21	22/03/21																														

Project: Option 4v3  
Date: 16/06/17


Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Critical	
Milestone		Inactive Summary		Start-only		Critical Split		Progress	
Summary		Manual Task		Finish-only		External Tasks			
Project Summary		Duration-only							





**LEGEND**


- Leachate Impacted Water
- Clean Water
- Sediment Trucked for Offsite Disposal
- Friable Asbestos
- Dust / Asbestos Monitor
- Dust Suppression
- Grabber Arm
- Bucket Crusher or Pulveriser
- Magnet
- Verification
- Encapsulation, Fume Extraction, Leachate Collection, Level 2 PPE Plus Scuba Suit, Decontamination Unit
- Process repeated until verified free of asbestos
- Treatment Process verifies Leachable Fli oride < 150 mg/L
- Carbon
- Steel with Attached Carbon
- Steel
- Other Wastes (crushable)
- Other Waste (non-crushable)





ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2019	2020	2021	2022	2023	2024	2025	2026
1		<b>Management Option 5</b>	<b>332 wks</b>	<b>1/01/19</b>	<b>12/05/25</b>		[Timeline visualization]							
2		<b>Capped Waste Stockpile Removal</b>	<b>108 wks</b>	<b>1/01/19</b>	<b>25/01/21</b>		[Timeline visualization]							
3		Site establishment	10 wks	1/01/19	11/03/19		[Timeline visualization]							
4		Cap removal	16 wks	12/03/19	1/07/19	3	[Timeline visualization]							
5		Material removal and sorting	66 wks	2/07/19	5/10/20	4	[Timeline visualization]							
6		Operate water treatment infrastructure at the CWS	86 wks	12/03/19	2/11/20	4SS	[Timeline visualization]							
7		Decommission water treatment infrastructure at the CWS	12 wks	3/11/20	25/01/21	6	[Timeline visualization]							
8		Leachate pond removal at the CWS	4 wks	6/10/20	2/11/20	5	[Timeline visualization]							
9		<b>Recyclables</b>	<b>88 wks</b>	<b>24/09/19</b>	<b>31/05/21</b>		[Timeline visualization]							
10		<b>Recyclables Cleaning and storage</b>	<b>78 wks</b>	<b>24/09/19</b>	<b>22/03/21</b>		[Timeline visualization]							
11		Separation of carbon from embedded metals	66 wks	24/09/19	28/12/20	5SS+12 wks	[Timeline visualization]							
12		Final metals cleaning and storage	50 wks	7/04/20	22/03/21	11FF+12 wks	[Timeline visualization]							
13		<b>Recyclable Material Transport</b>	<b>5 wks</b>	<b>23/03/21</b>	<b>26/04/21</b>		[Timeline visualization]							
14		Transport of 5,000 tonnes of steel to steel recycling facility	5 wks	23/03/21	26/04/21	12	[Timeline visualization]							
15		<b>Recyclable Material Processing</b>	<b>5 wks</b>	<b>27/04/21</b>	<b>31/05/21</b>		[Timeline visualization]							
16		Processing of 5,000 tonnes of steel at steel recycling facility	5 wks	27/04/21	31/05/21	14	[Timeline visualization]							
17		<b>Non-Recyclable Material</b>	<b>306 wks</b>	<b>2/07/19</b>	<b>12/05/25</b>		[Timeline visualization]							
18		Transport of all other material to the offsite containment cell facility	234 wks	2/07/19	25/12/23	5SS	[Timeline visualization]							
19		<b>Containment Cell Establishment and Construction</b>	<b>44 wks</b>	<b>7/01/20</b>	<b>9/11/20</b>		[Timeline visualization]							
20		Preparatory works	18 wks	7/01/20	11/05/20	23SS-44 wks	[Timeline visualization]							
21		Cell Base liner Construction	26 wks	12/05/20	9/11/20	20	[Timeline visualization]							
22		<b>Material Treating</b>	<b>223 wks</b>	<b>10/11/20</b>	<b>17/02/25</b>		[Timeline visualization]							
23		Sorting non-recyclable materials into fines and crushables, and non-crushables	167 wks	10/11/20	22/01/24	18FF+4 wks	[Timeline visualization]							
24		Transport untreated non-crushable/ non-recyclable material to the offsite containment cell	167 wks	17/11/20	29/01/24	23SS+1 wk,21	[Timeline visualization]							
25		Crushing of crushable materials plus fines (308,000 tonnes)	206 wks	17/11/20	28/10/24	23SS+1 wk	[Timeline visualization]							
26		Treatment material (lime) delivery (50,000 tonnes)	52 wks	20/07/21	18/07/22	27SS-4 wks	[Timeline visualization]							
27		Calcium treating of fines and crushables in two pug mills	171 wks	17/08/21	25/11/24	25FF+4 wks	[Timeline visualization]							
28		Transport treated fines and crushables to the offsite containment cell (358,000 tonnes incl. 50,000 tonnes lime)	171 wks	9/11/21	17/02/25	27FF+12 wks	[Timeline visualization]							
29		<b>Containment Cell Material Placement and Capping</b>	<b>234 wks</b>	<b>17/11/20</b>	<b>12/05/25</b>		[Timeline visualization]							
30		Cell material acceptance and placement	222 wks	17/11/20	17/02/25	24SS	[Timeline visualization]							
31		Operate water treatment infrastructure at the offsite containment cell	222 wks	17/11/20	17/02/25	30SS	[Timeline visualization]							
32		Leachate pond removal at the Containment Cell	4 wks	18/02/25	17/03/25	30	[Timeline visualization]							
33		Haul road surface scrape	4 wks	18/03/25	14/04/25	32	[Timeline visualization]							
34		Containment Cell cap construction	26 wks	12/11/24	12/05/25	33FF+4 wks	[Timeline visualization]							
35		<b>Post Works Activities</b>	<b>10 wks</b>	<b>18/02/25</b>	<b>28/04/25</b>		[Timeline visualization]							
36		Decommission water treatment infrastructure at the Containment Cell	10 wks	18/02/25	28/04/25	31	[Timeline visualization]							

Project: Option 5v4  
Date: 8/09/17

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			







**LEGEND**

-  Leachate Impacted Water
-  Clean Water
-  Sediment Trucked for Offsite Disposal
-  Friable Asbestos
-  Dust / Asbestos Monitor
-  Dust Suppression
-  Grabber Arm
-  Bucket Crusher or Pulveriser
-  Magnet
-  Verification
-  Encapsulation, Fume Extraction, Leachate Collection, Level 2 PPE Plus Scuba Suit, Decontamination Unit
-  Process repeated until verified free of asbestos
-  Carbon
-  Steel with Attached Carbon
-  Steel
-  Other Wastes (crushable)
-  Other Waste (non-crushable)

- ① TRANSPORT DOCUMENTATION INSPECTED AND EXTERNAL EXAMINATION OF CONTAINERS.
- ② STORAGE CERTIFICATED ISSUED.



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2018	H1	H1	2020	H1
1		<b>Management Option 6</b>	<b>937 wks</b>	<b>1/01/19</b>	<b>15/12/36</b>						
2		<b>Capped Waste Stockpile Removal</b>	<b>246 wks</b>	<b>1/01/19</b>	<b>18/09/23</b>						
3		Site Establishment	10 wks	1/01/19	11/03/19						
4		Cap removal	16 wks	12/03/19	1/07/19	3					
5		Material removal and sorting	206 wks	2/07/19	12/06/23	4					
6		Operate water treatment infrastructure at the capped waste stockpile	226 wks	12/03/19	10/07/23	4SS					
7		Decommission water treatment infrastructure at the CWS	10 wks	11/07/23	18/09/23	6					
8		<b>Recyclables</b>	<b>89 wks</b>	<b>30/07/19</b>	<b>12/04/21</b>						
9		<b>Materials Cleaning and Storage</b>	<b>79 wks</b>	<b>30/07/19</b>	<b>1/02/21</b>						
10		Separation of Carbon from embedded metals	66 wks	30/07/19	2/11/20	5SS+4 wks					
11		Final metals cleaning	50 wks	11/02/20	25/01/21	10FF+12 wks					
12		Metals storage	1 wk	26/01/21	1/02/21	11					
13		<b>Recyclable Material Transport</b>	<b>5 wks</b>	<b>2/02/21</b>	<b>8/03/21</b>						
14		Transport of 5,000 tonnes of steel to steel recycling facility	5 wks	2/02/21	8/03/21	12					
15		<b>Recyclable Material Processing</b>	<b>5 wks</b>	<b>9/03/21</b>	<b>12/04/21</b>						
16		Processing of 5,000 tonnes of steel at steel recycling facility	5 wks	9/03/21	12/04/21	14					
17		<b>Non-Recyclable Material</b>	<b>899 wks</b>	<b>24/09/19</b>	<b>15/12/36</b>						
18		<b>Material Treating</b>	<b>863 wks</b>	<b>24/09/19</b>	<b>7/04/36</b>						
19		Crushing of carbon, fines and crushable materials	206 wks	24/09/19	4/09/23	5SS+12 wks					
20		Treat at 600 degrees celcius	857 wks	5/11/19	7/04/36	19SS+6 wks					
21		<b>Material Transport</b>	<b>84 wks</b>	<b>13/02/35</b>	<b>22/09/36</b>						
22		Transport from Smelter to rail terminal	72 wks	13/02/35	30/06/36	20FF+12 wks					
23		Transport from rail terminal to Tellus Rail Terminal	67 wks	12/06/35	22/09/36	22FF+12 wks					
24		<b>Receiving Facility Treated Material Disposal</b>	<b>39 wks</b>	<b>18/03/36</b>	<b>15/12/36</b>						
25		Facility material acceptance and placement	39 wks	18/03/36	15/12/36	23FF+12 wks					






Project: Option 6v3  
Date: 16/06/17

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Critical	
Milestone		Inactive Summary		Start-only		Critical Split		Progress	
Summary		Manual Task		Finish-only		Critical Split		Progress	
Project Summary		Duration-only		External Tasks		Progress		Progress	





Project: Option 6v3 Date: 16/06/17	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			






**LEGEND**

- Leachate Impacted Water
- Clean Water
- Sediment Trucked for Offsite Disposal
- Friable Asbestos
- Dust / Asbestos Monitor
- Dust Suppression
- Grabber Arm
- Bucket Crusher or Pulveriser
- Magnet
- Verification
- Encapsulation, Fume Extraction, Leachate Collection, Level 2 PPE Plus Scuba Suit, Decontamination Unit
- Process repeated until verified free of asbestos
- Carbon
- Steel with Attached Carbon
- Steel
- Other Wastes (crushable)
- Other Waste (non-crushable)





Project: Option 7v3  
Date: 28/09/17

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline		Critical	
Milestone		Inactive Summary		Start-only		Critical Split		Progress	
Summary		Manual Task		Finish-only					
Project Summary		Duration-only		External Tasks					